

## Tajikistan : Nurek Hydropower Rehabilitation, Phase I

**1. Project Information**

Project ID:	P000018	Instrument ID:	L0018A
Member:	Tajikistan	Region:	Central Asia
Sector:	Energy	Sub-sector:	Renewable energy generation-hydropower
Instrument type:	<input checked="" type="checkbox"/> Loan:60.00 US Dollar million <input type="checkbox"/> Guarantee	Lead Co-financier (s):	World Bank
ES category:	B	Borrowing Entity:	Ministry of Finance, Tajikistan
Implementing Entity:	Open Stock Holding Company "Barqi Tojik"		
Project Team Leader:	Emil Zalinyan		
Responsible DG:	Gregory Liu		
Responsible Department:	INF2		
Project Team Members:	Liu Yang, Project Counsel; Yunlong Liu, OSD - Procurement Specialist; Shodi Nazarov, OSD - Financial Management Specialist; Chongwu Sun, OSD - Environment Specialist; Komron Rajabiyon, Back-up PTL; Yuyou Guo, Project admin		
Completed Site Visits by AIIB:	Mar, 2019		
Planned Site Visits by AIIB:	The team is considering a joint mission on the project with the World Bank that will include a site visit in May 2023.		
Current Red Flags Assigned:	1		
Current Monitoring Regime:	Regular Monitoring		
Previous Red Flags Assigned:	1		
Previous Red Flags Assigned Date:	2022/06		

**2. Project Summary and Objectives**

The objectives of the Project are to rehabilitate and restore the generating capacity of three units of the Nurek hydropower plant, improve their efficiency, and strengthen the safety of the Nurek dam.

Components: 1) Power Plant Rehabilitation Component, 2) Dam Safety Component.

Total Project Cost (Phase I): US\$350 million

Financing plan: IDA US\$225.7 million and AIIB US\$60 million (joint co-financing); EaDB US\$40 million (parallel co-financing).

Project beneficiaries: The beneficiaries of the Project are all electricity consumers in the country and BT. In particular, the project will preclude loss of electricity supply from Nurek HPP, which accounts for 70 percent of winter generation during the time period of October-March when demand is the highest. Thus, the entire 8.5 million population of the country (including 4.2 million females) will benefit from the project. Moreover, 53,680 legal entities connected to the electricity network will also benefit because the project will help to meet their

demand in a reliable manner. Rehabilitation of Nurek HPP will also allow BT to reduce revenue loss due to equipment failures caused by dilapidation and obsolescence. Those equipment failures lead to electricity under-supply from the power plant, which creates a financial loss for BT. In case of disconnection of Nurek HPP from the power supply network due to failure of equipment or infrastructural components, the power plant does not supply electricity until the technical issues are fixed.

### 3. Key Dates

Approval:	Jun. 15, 2017	Signing:	Aug. 01, 2017
Effective:	Apr. 30, 2018	Restructured (if any):	
Orig. Closing:	Dec. 31, 2023	Rev. Closing (if any):	

### 4. Disbursement Summary (USD million)

Contract Awarded:		Cancellation (if any):	0.00
Disbursed:	29.01	Most recent disbursement (amount/date):	747,246.96/Nov. 01, 2022
Undisbursed:	30.99	Disbursement Ratio (%) <sup>1</sup> :	48.35

### 5. Project Implementation Update

The project implementation is progressing well. Rehabilitation of the first unit (Unit A/4) has been completed, with the unit put into operation by the President of Tajikistan on October 24, 2022. Works on the rehabilitation of the second unit (Unit B/4) and replacement of the autotransformer is progressing well with part of the equipment supplied to the site. The major dam safety activities on rehabilitation of the spillway tunnels and gates, upgrade of monitoring instruments and management system, and preparation of the Emergency Preparedness Plan, Operation and Maintenance Plan, Instrumentation Plan, and installation of a flood forecasting system are ongoing. The Project management consultant supports BT in the implementation management of the project and supervision of the contractors and consultants. The dam safety Panel of Experts and the environmental and social Panel of Experts provide oversight and advise to the implementation of the project.

Monthly progress reports are prepared and have so far been submitted in time by the Client's project implementation support consultant in the first week of every month.

Components	Physical Progress	Environmental & Social Compliance	Procurement
Component 1: Power Plant	\$29.01m	No serious compliance issues have been reported.	Component 1.1 Replacement and

<sup>1</sup> Disbursement Ratio is defined as the volume (e.g. the dollar amount) of total disbursed amount as a percentage of the net committed volume.

<p>Rehabilitation (design, model testing and installation of turbines) (US\$45 M)</p>			<p>refurbishment of mechanical, electrical, and electromechanical equipment.</p> <p>Subcomponent – Electrical equipment. Power Plant Equipment Contract was awarded to ANDRITZ HYDRO GMBH (Germany and Austria)/ANDRITZ HYDRO CORPORATION (USA) and signed on July 21, 2018.</p> <p>Subcomponent – Hydromechanical equipment. The contract was awarded to Sinohydro (China) and signed in March 2020.</p> <p>Component 1.2. Replacement of six autotransformers: 100% financed by the Eurasian Development Bank. The contract was awarded to Tojikgidroelektromontaj and currently is under preparation.</p>
<p>Component 2: Dam Safety (civil works) (US\$15 M)</p>	<p>0</p>	<p>No issue</p>	<p>Dam Safety Component consists of the following parts:</p> <p>1) Dam monitoring instrumentation, geodetic instrumentation and geotechnical investigations. Tojikgidroelektromontaj (TGEM) and Barqi Tojik signed the contract on 10/03/2020.</p> <p>2) Miscellaneous civil works for the improvement of dam safety (rehabilitation of spillway tunnels, spillway outlet works, slope stability of the left bank, replacement of Nurek Bridge, etc.). The finalization of the scope of miscellaneous civil works mentioned above will depend on the results of</p>

			<p>additional investigations that are being carried out by TGEM. Detail design and preparation of bidding document for miscellaneous civil works is expected from Mar – Dec 2023.</p>
--	--	--	---

**Financial Management:**

The Project audit report for FY2021 was sent to AIIB on September 8, 2022.

**6. Status of the Grievance Redress Mechanism (GRM)**

A grievance redress commission (GRC) including representatives at central and local levels, nominated by Nurek HPP, Stucky, site PIU, local authority, jamoat Dukoni and jamoat Puli Sangin, is fully functional. Contractor Andritz / TajikSGEM has relevant complaint forms in place for workers to apply. HSE specialist of TGEM-TT and TGEM also has complaints logbooks. To date, 36 questions/issues/complaints have been received and resolved/addressed.

Due to COVID-19, no public consultations have been held to share information on the status of works and collect feedback from stakeholders for the Project since 2019. During the World Bank mission in Nov 2022, it was agreed that as part of the annual public consultations, BT would conduct a survey in 2023 to determine the baseline and the percentage of citizens who believe that the Project has established effective engagement processes.

During the supervision mission of the World Bank, it was also noted that the project needs to strengthen the GRM at the power plant site/local level. No signage indicating the GRM's existence was found at the site. The workers need to be informed of the GRM available to them and the contact information of the persons they can report their grievances to be prominently displayed at the project site.

**7. Results Monitoring (please refer to the full RMF, which can be found on the last page of this PIMR)**

Detailed implementation progress by indicator is presented below.

**Remarks:**

Regardless of delays in the project's physical progress, no data collection delays are foreseen.

Project Objective Indicators	Indicator level	Unit of Measure	Cumulative Target Values																				Frequency	Responsibility	Comments	
			Baseline		2016		2017		2018		2019		2020		2021		2022		2023		End Target					
			Year	Value	Target	Actual	Target	Actual	Target	Actual	Target	Actual	Target	Actual	Target	Actual	Target	Actual	Target	Actual	Year	Target				Actual
Generation capacity of energy constructed or rehabilitated under the Project	Project	MW	2016						0	0	0	0	0	0	335	0	670	375	1005				1005	Annual	BT	Rehabilitation of generating unit 1 is completed.
Estimated annual electricity generation of three units included in the scope of the Project	Project	GWh	2016						At least 3,750G Wh	3750	At least 3,750G Wh	3716	At least 2,500G Wh	3510	At least 2,511G Wh	2996	At least 2,522G Wh	2996	At least 3,783G Wh				At least 3,783G Wh	Annual	BT	
Estimated increase of winter electricity generation of rehabilitated units due to efficiency improvements	Project	GWh	2016						0	0	0	0	0	0	at least 11GWh	0	at least 22GWh	11	at least 33GWh				at least 33GWh	Annual	BT	Capacity of unit 1 is increased and its efficiency is improved.
Improved dam safety against hydrological and geological risks	Project	Text	2016						No	No	No	No	No	No	No	No	Yes	Yes	Yes				Yes	Annual	BT	Dam safety activities are progressing well, particularly with respect to rehabilitation of dam instrumentation and geotechnical investigations and rehabilitation of weirs and inverted pendulum at the intake tower.
People provided with improved electricity service	Project	Number	2016						0	0	0	0	0	0	8,276,000	0	8,276,000	8,617,000	8,276,000				8,276,000	Annual	BT	

Female beneficiaries	Project	% Sub-Type Supplemental	2016						0	0	0	0	0	0	0	49.3%	0	49.3%	49.3%	49.3%			49.3%		Annual	BT	
----------------------	---------	-------------------------	------	--	--	--	--	--	---	---	---	---	---	---	---	-------	---	-------	-------	-------	--	--	-------	--	--------	----	--

Project Intermediate Indicators	Indicator level	Unit of Measure	Cumulative Target Values																				Frequency	Responsibility	Comments				
			Baseline		2016		2017		2018		2019		2020		2021		2022		2023		End Target								
			Year	Value	Target	Actual	Target	Actual	Target	Actual	Target	Actual	Target	Actual	Target	Actual	Target	Actual	Target	Actual	Year	Target				Actual			
Cumulative number of generating units rehabilitated	Project	Number	2016							Contract for rehabilitation is signed and effective	Physical project implementation has not started, and some contracts are still under procurement	Turbine hydraulic model test is completed	Contract signed, model testing started.	Design for generating units is completed and manufacturing commenced	Completed	1			Rehabilitation on generating unit 1 is still in progress.	2	1	3			3		Semi-annual	BT	Unit 1 is completely rehabilitated and put into operation on October 2022.
Cumulative number of autotransformers replaced	Project	Number	2016							Bidding document is issued and evaluation of bids is completed	n/a	Contract for replacement of autotransformers is signed and effective	n/a	The supply of autotransformers is underway	0			Preparation of design documents continued. Delays encountered due to civil issues.	6	0	6			6		Semi-annual	BT	Due to the soil subsidence and settlements observed in the switchyard area requiring additional investigations to design appropriate mitigation measures. The investigations are completed and BT has decided on the mitigation measure and approach.	

Enhanced hydrological safety	Project	Text	2016						Once in 10,000 years flood	Once in 10,000 years flood	Once in 10,000 years flood	Once in 10,000 years flood	Once in 10,000 years flood	Once in 10,000 years flood	Once in 10,000 years flood	Once in 10,000 years flood	Once in 10,000 years flood	Once in 10,000 years flood	Once in 10,000 years flood	Annual	BT					
Upgrade of the dam monitoring instrumentation completed	Project	Text	2016						Bidding document is issued	n/a	Contract for upgrade of dam instrumentation is signed and effective	n/a	The supply and installation of the dam monitoring instrumentation commenced	The contract is under implementation	The dam monitoring instrumentation is partly operational	Foreseen completion is postponed as it was required to update design for geodetic network	The dam monitoring instrumentation is fully operational	Substantially completed			Semi-annual	BT				
Civil, electrical and mechanical works for improvement of the dam safety completed	Project	Text	2016						Bidding document is issued	n/a	Contract for procurement of the dam safety improvement works is signed and effective	n/a	The dam safety improvement works are in progress	The bidding documents to be finalized in Oct 2021 once geotechnical investigations are completed	The dam safety improvement works are in progress	The bidding documents to be finalized in March 2022 once geotechnical investigations are completed	Rehabilitation of the spillway tunnel, gates and hoisting system is completed	The bidding documents will be finalized in Oct-Dec 2023			Semi-annual	BT	The bidding documents will be finalized in Oct-Dec 2023 once the additional geotechnical investigation is completed.			
Update of Emergency Preparedness Plan (EPP) and preparation of O&M plans completed	Project	Text	2016						Draft updated EPP and O&M plans are reviewed by BT and other relevant state agencies	n/a	Draft updated EPP and O&M plans are reviewed by BT and other relevant state agencies	n/a	Final updated EPP and O&M plans are effective and implemented	Ongoing	Final updated EPP and O&M plans are effective and implemented	Ongoing	Final updated EPP and O&M plans are effective and implemented	Ongoing	Final updated EPP and O&M plans are effective and implemented			Semi-annual	BT	Inception report was approved. Upon completion of PFMA workshop, the draft of PFMA report was received and circulated among the engaged counterparts for review and feedback.		
Percent of registered Project-related	Project	%	2016						100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	Semi-annual	BT	

