

SBF Project Implementation Monitoring Report

Tajikistan: Dushanbe-Uzbekistan Border Road Improvement Project

1. Project Information

Project Name:	Dushanbe-Uzbekistan Border Road Improvement Project	Project No:	000002				
Region/Country:	South Asia / Tajikistan	Sector(s):	Transport				
Year of Approval:	FY 2016	Financing Type:	SBF				
Financing Instrument:	Loan	Co-financier(s):	EBRD				
Project Team Leader:	Roberto Salgado	Implementing Agency:	Ministry of Transport of Tajikistan				
Field Visits	Feb28-Mar3, 2016 Mar 10-17, 2019						

2. Project Objective

The objective of the Project will be the enhancement of the connectivity and mobility along the Tajikistan segment of the Asian Highway Network and the CAREC Corridor 3.

3. Key Dates

Loan Approval:	June 25, 2016	Loan Signing:	June 25, 2016
Effectiveness:	November 23, 2016	Restructuring (if any):	
Orig. Closing:	June 30, 2021	Rev. Closing (if any):	

4. Disbursement Summary

Approved Commitment:	USD27.5 M	Rev. Commitment (if	
		any):	
	USD8.32 M	Most recent	USD3.43M
Total Disbursed Amount:		disbursement:	December 19, 2018
		(amount and date)	
Undisbursed Balance:	USD19.18 M	Disbursement Ratio:	30.25%

5. Project Implementation Status

Progress has been made in project implementation during this reporting period and it is expected that progress will speed up in the following months. Slow early progress due to Contractor performance, delay in land acquisition, resettlement, and utility relocation. Works advancing in earthworks, foundations, and bridge sub and super structures. Construction supervision consultant team providing satisfactory supervision of works.

Components	Physical Progress	Safeguards Compliance	Procurement	Financial Management
Civil work and supervision	29% (by the end of	Delays with LARP	100%	n/a
on Road Rehabilitation	Mar 2019)	compensation due		
and Reconstruction		to Govt of		
USD27.5 M (100%)		Tajikistan funding;		
		site access not		
		well managed to		



	prevent access by the public	

6. Status of the Grievance Redress Mechanism (GRM)

GRM was set up based on the requirements from Environmental and Social Impact Assessment (ESIA), Environmental and Social Management Plan (ESMP) and Monitoring and Mitigation Plan. The client, site engineer and the contractor have appointed Safeguard engineers or specialists on site. The mission noted that the project GRM is set up via "weekly site coordination meetings". The meetings are chaired by the site supervision engineer and bring together representatives from the client, the contractor and local communities. Issues raised by community representatives and complaints are discussed and addressed at these meetings.

7. Results Monitoring

Project Objective	Baseline (2016)	20	17	20	18	20	19	20	20	2021	(End Target)
Indicators		Target	Actual								
The key indicator of the											
Project will be a											
rehabilitated and											
upgraded 5 km section											
between Avicenna	0							5			
Roundabout and West											
Gate of the Dushanbe-											
Uzbekistan border road											
(unit: kilometer)											
Intermediate Result	Baseline	20	17	20	18	20	19	20	20	2021	(End Target)
Indicators	(2016)	Target	Actual								
The 5 km of the section											
between Avicenna											
Roundabout and West											
Gate of the Dushanbe-	0							5			
Uzbekistan border road											
rehabilitated and											
upgraded (unit: kilometer)											