

SBF Project Implementation Monitoring Report

Tajikistan: Dushanbe-Uzbek Border Road Improvement Project

1. Project Information

Project ID:	000002	Investment Number:	L0002A		
Member:	Tajikistan	Region:	Central Asia		
Sector:	Transport	Sub-sector:	Roads (non-urban)		
	⊠ Loan		European Bank for		
Financing Type:	☐ Guarantee	Co-financier(s):	Reconstruction and		
			Development (BRD)		
Borrower:	Republic of Tajikistan				
Implementing Agency:	Ministry of Transport				
Project Team Leader:	Roberto Salgado				
Site Visits:	March 10-17, 2019				

2. Project Summary and Objectives

The Project will rehabilitate and upgrade the 5 km section between Avicenna Roundabout and West Gate of the Dushanbe-Uzbekistan border road. The objective of the Project will be the enhancement of the connectivity and mobility along the Tajikistan segment of the Asian Highway Network and the CAREC Corridor 3. The total project cost is USD 105.9 million and co-financed by EBRD (USD 62.5 million) and AIIB (USD 27.5 million). The Government of Tajikistan's contribution is USD 15.9 million.

3. Key Dates

Approved:	June 25, 2016	Signed:	June 25, 2016
Effective:	November 23, 2016	Restructured (if any):	-
Orig. Closing:	June 30, 2021	Rev. Closing (if any):	-

4. Disbursement Summary (USD million)

a) Committed:	27.50	b) Cancelled (if any):	n/a		
		d) Most recent			
c) Disbursed:	10.66	disbursement:	0.08 / Oct. 16, 2019		
		(amount /date)			
a) Undichursed.	16.04	f) Disbursement	20.76		
e) Undisbursed:	16.84	Ratio (%) ¹ :	38.76		

5. Project Implementation Update

Project implementation is behind schedule and progressing slower than planned across all work activities such as earthworks, foundations, and bridge sub and super- structures. The Project site is a dense urban area and relocation of existing underground utilities remains a significant source of delays, which are compounded by the Contractor's

¹ Disbursement Ratio is defined as the volume (i.e. the dollar amount) of total disbursed amount as a percentage of the net committed volume, i.e., f = c / (a - b)



low performance. The procurement process for a financial Auditor has not been completed as of Q3 2019 and the 2018 audited project financial statements will be delayed over four (4) months.

Components	Physical Progress	Environmental &	Procurement	Financial Management		
·		Social Compliance				
Civil works on Road	Contract Time	Delays with LARP	Construction	No issues		
Rehabilitation and	Elapsed: 553 days	compensation due	contract signed in			
Reconstruction and	(75.8%)	to Govt of	Jan 2018			
construction supervision		Tajikistan funding;				
USD27.5 M (100%)	Progress Target	site access not	Supervision			
	(per revised Work	well managed to	contract signed			
	Program): 89.1%	prevent access by	Feb 2018			
		the public				
	Achieved Progress:					
	44.6%					
	Lead/Lag Progress:					
	44.5% (Lag)					

6. Status of the Grievance Redress Mechanism (GRM)

GRM was set up based on the requirements from Environmental and Social Impact Assessment (ESIA), Environmental and Social Management Plan (ESMP) and Monitoring and Mitigation Plan. The Client, Engineer and the Contractor have appointed Safeguard engineers or Specialists on site. The mission noted that the project GRM is set up via "weekly site coordination meetings". The meetings are chaired by the Site Supervision Engineer and bring together representatives from the Client, the Contractor and local communities. Issues raised by community representatives and complaints are discussed and addressed at these meetings.

7. Results Monitoring

Project Objective	Baseline	2017		2018		2019		2020		2021 (End Target)	
Indicators	(2016)	Target	Actual	Target	Actual	Target	Actual	Target	Actual	Target	Actual
The key indicator of the											
Project will be a											
rehabilitated and											
upgraded 5 km section											
between Avicenna	0							5			
Roundabout and West											
Gate of the Dushanbe-											
Uzbekistan border road											
(unit: kilometer)											
Intermediate Result	Baseline	2017		2018		2019		2020		2021 (End Target)	
Indicators	(2016)	Target	Actual	Target	Actual	Target	Actual	Target	Actual	Target	Actual
The 5 km of the section											
between Avicenna											
Roundabout and West	0							5			
Gate of the Dushanbe-											
Uzbekistan border road											



Project Implementation Monitoring Report (#3)

Updated on October 26, 2019

rehabilitated and						
upgraded (unit: kilometer)						
Remarks:						