

SBF Project Implementation Monitoring Report

Indonesia: Mandalika Urban and Tourism Infrastructure Project

1. Project Information

Project Name:	Mandalika Urban and Tourism Infrastructure Project	Project No:	000069				
Region/Country:	Southeast Asia / Indonesia	Sector(s):	Urban				
Year of Approval:	FY 2018	Financing Type:	SBF				
Financing Instrument:	IPF	Co-financier(s):	n/a				
Project Team Leader:	Sangmoo Kim	Implementing Agency:	ITDC				
Field Visits	Mar. 18 – 22, 2019 Aug. 12-17, 2019 (planned)						

2. Project Objective

To provide sustainable core infrastructure for the development of a new tourism destination in the Mandalika region of Lombok.

3. Key Dates

Loan Approval:	Dec. 7, 2019	Loan Signing:	Dec. 31, 2019
Effectiveness:	Mar. 22, 2019	Restructuring (if any):	n/a
Orig. Closing:	Sep. 30, 2024	Rev. Closing (if any):	n/a

4. Disbursement Summary

Approved Commitment:	USD248.4 M	Rev. Commitment (if any):	n/a			
Total Disbursed Amount:		Most recent disbursement: USD0.6 M				
Total Dispursed Amount.		(amount and date)	(Mar. 23, 2019)			
Undisbursed Balance:	USD247.8 M	Disbursement Ratio:	0.25%			

* Capitalized front end fee (considered as disbursement) of USD621,000 or 0.25% of total loan.

5. Project Implementation Status

The project is at the very beginning of implementation. The project loan became effective on March 22, 2019 fulfilling the effectiveness conditions: (i) Project Operational Manual (POM) prepared and adopted by ITDC; and (ii) issuance of legal opinions related to the project's legal agreements including loan agreement and guarantee agreement. Disbursements will be made as projected.

Components	Physical Progress	Safeguards	Procurement	Financial
components	Physical Progress	Compliance	Procurement	Management
Component 1: Provision of	n/a	- 1.57 ha of enclaved	- Works contracts for	n/a
basic services and		land is being	sub-component 1.1	
infrastructure (USD208.3		obtained for	(Package 1 and 2) to	
million)		infrastructure	be awarded in Q4	
milliony		construction.	2019.	
		- Assessment and	- A consulting firm	
		contract	for planning, design,	
		arrangement for Sea	and construction	
		water Reverse	management for the	
		Osmosis plants	sub-component 1.2	
		(associated facility)	to be procured by Q4	
			2019.	



Prepared or Updated on July 4, 2019

Component 2:	n/a	- Annual CSR	- Project	n/a
Implementation Support		program for	Management	
and Capacity Building		neighboring	Consultant Contract	
(USD16.7 million)		communities to be	signed on 25 June	
		finalized.	2019.	
			- Construction	
			Management	
			Consultant to	
			proceed and contract	
			signing Sept. 2019	
			and before	
			construction starts.	
			ITDC correctly	
			prioritized selection	
			PMC.	
			- Contract for	
			Contract	
			Management SW	
			signed in June 2019.	

* Note: Interest and commitment fee on the proceeds of the bank loan, accruing during the construction will be capitalized.

6. Status of the Grievance Readdressing Mechanism (GRM)

n/a

7. Results Monitoring

Project Objective	Baseline	20	19	20	20	20	21	20	22	2023 (En	d Target)
Indicators	(2018)	Target	Actual	Target	Actual	Target	Actual	Target	Actual	Target	Actual
Indicator 1: Private capital mobilized for Mandalika tourism development (million USD)	0	126		389		473		720		787	
Indicator 2: Number of tourists with overnight stays	-	-		-		62,0 00		120, 000		200,00 0	
Indicator3: Number of local residents (women and men) employed in tourism	-	-		-		959		1,63 8		2,539	
Intermediate Result	Baseline	2019		2020 2021		2022		2023 (End Target)			
Indicators	(2018)	Target	Actual	Target	Actual	Target	Target	Actual	Target	Actual	Target
Indicator 1: Road constructed (including underground utility corridors) (Km)	0	0.7		5.3		11		21.3		25.95	
Indicator 2: Piped water supply network completed (Km)	0	0		6		10		22		24.6	
Indicator 3: Wastewater network completed	0	0		0		0		0		1	
Indicator 4: Landscape Watering network completed (Km)	0	0		6		10		22		24.6	



ASIAN INFRASTRUCTURE INVESTMENT BANK

Project Implementation Monitoring Report (#1)

Prepared or Updated on July 4, 2019

									I	
0	0		0		2.6		28.6		34.2	
0	0		4		4		9		11	
0	0		0		0		1		1	
Ν	N		Υ		Y		Y		Y	
0	0		1		1		1		1	
0	0		1		1		1		1	
Ν	Y		Υ		Y		Y		Y	
	0 N 0	0 0 0 0 0 0 N N 0 0 0 0	0 0 0 0 0 0 N N 0 0 0 0	0 0 4 0 0 0 0 0 0 N N Y 0 0 1 0 0 1	0 0 4 0 0 0 N N Y 0 0 1 0 0 1	0 0 4 4 0 0 0 0 0 N N Y Y 0 0 1 1 0 0 1 1	0 0 4 4 0 0 0 0 0 N N Y Y 0 0 1 1 0 0 1 1	0 0 4 4 9 0 0 0 0 1 N N Y Y Y 0 0 1 1 1 0 0 1 1 1	0 0 4 4 9 0 0 0 0 1 0 0 0 0 1 N N Y Y Y 0 0 1 1 1 0 0 1 1 1 0 0 1 1 1	0 0 4 4 9 11 0 0 0 0 1 1 N N Y Y Y Y 0 0 1 1 1 N N Y Y Y Y 0 0 1 1 1 1 0 0 1 1 1 1 0 0 1 1 1 1