

Bangladesh: Bangladesh Municipal Water Supply and Sanitation Project

1. Project Information


•			
Project ID:	P000068	Instrument ID:	L0068A
Member:	Bangladesh	Region:	Southern Asia
Sector:	Water	Sub-sector:	Water supply, sanitation, and wastewater treatment
Instrument type:	⊠Loan:100.00 US Dollar million □Guarantee	Lead Co-financier (s):	World Bank
ES category:	В	Borrowing Entity:	Ministry of Finance, Bangladesh
Implementing Entity:	Department of Public Health Er	ngineering, Bangladesh	
Project Team Leader:	Jana Halida Uno		
Responsible DG:	Rajat Misra		
Responsible Department:	INF1		
Project Team Members:	Liu Yang, Project Counsel; Guoping Yu, OSD - Procuremen Rui Xiang, OSD - Financial Mana Sheikh Naveed Ahmed, OSD - S Gerardo Pio Parco, OSD - Enviro Jinghui Li, Project admin	agement Specialist; ocial Development Speci	alist;
Completed Site Visits by AIIB:	not invited but received the Aid Apr, 2021 A virtual joint implementation of April 2021. Oct, 2021 Visit by a virtual joint implement May, 2022	de Memoire. support mission with the ntation support mission v	vith the World Bank 's social development specialist and
Planned Site Visits by	Jun, 2023		
Current Red Flags Assigned:	Physical mission 0		
Current Monitoring Regime:	Regular Monitoring		
Previous Red Flags Assigned:	0		
Previous Red Flags Assigned Date:	2022/05		

2. Project Summary and Objectives

Project Objective is to increase access to improved water supply and sanitation services in selected pourashavas (municipalities) and strengthen the pourashavas' institutional capacities for delivering water and sanitation services. The project is to improve: (i) waters supply and sanitation systems to improve living conditions of about 600,000

Project Implementation Monitoring Report (#6)





Key Dates

Appro	oval: Jul. 11, 2019	Signing:	Dec. 11, 2019
Effec	tive: Mar. 05, 2020	Restructured (if any):	
Orig. Clos	sing: Dec. 31, 2024	Rev. Closing (if any):	

management skills of implementing agencies' staff, e.g. DPHE, and other public and private sector agencies".

Disbursement Summary (USD million)

ASIAN INFRASTRUCTURE

INVESTMENT BANK

Contract Awarded:		Cancellation (if any):	0.00
		Most recent	
Disbursed:	34.88	disbursement	5.88/Nov. 14, 2022
		(amount/date):	
l la diale conse de	CF 12	Disbursement Ratio	24.00
Undisbursed:	65.12	(%)1:	34.88

5. Project Implementation Update

Overall, the project is making reasonably satisfactory progress up to a mid-term period. Initial delays due to COVID-19 pandemic disruptions have resulted in some project activities to be behind schedule. The construction of piped water supply including bulk water production and treatment facilities, and distribution pipeline packages, continues to advance. The bulk-water production facilities have been completed in 10 municipalities, and implementation for bulk water supply in the remaining 20 municipalities is in full swing. The Sanitation Support Consultancy (SSC) has completed the baseline sanitation assessment for all 30 municipalities and completed the Citywide Sanitation Improvement Plans (SIP) for 2 municipalities. Land sites for Public Toilets have been identified in 10 municipalities and for another 20 municipalities, the Project will use innovative approaches by demand assessment-based siting and user-charges to mobilize land sites for Public Toilets. Drainage works have been awarded in all municipalities with cumulative physical progress of 28.27 percent and the financial progress of 22.3 percent. Some progresses are made in municipal capacity building initiatives, e.g. delivery of training programs on WSS municipal accounting package, introduce O&M cost-recovery tariff models, establishment of ring-fenced bank accounts, implementation of Gender Action Plan (GAP), drafting of model WSS by-laws, among the notable ones. Restructuring Plan: The midterm review mission discussed several changes that need to be taken place in BMWSSP to adjust with the current stage of project. The changes will lead to the project restructuring that will be processed formally through ERD's request letters to WB and AIIB. The scope of changes that are proposed to be revised are following:

- Component 1: The original allocated amount will be reduced by US\$4.76 million (5%);
- Component 2: (i) Project finance of US\$13.64 million is no longer needed (14% reduction) for WS infrastructure due to underutilization; (ii) Total allocation of funds for this component including contingencies will be reduced by US\$16.53 million; (iii) The target for the number of people that can be provided with improved sanitation services will be revised down to 680,000 from 750,000; (iv) The intermediate indicator on the "number of municipalities with at least 60 percent improved toilets" will also be revised as "number of municipalities with at least 50 percent improved toilets". The target for this indicator remains the same; (v) The target for intermediate indicator on the "number of municipalities with public toilets being operated by private operators/Self Help Groups" is proposed to be revised to 20 from the original target of 30.
- Component 3: The original allocated amount will be increased by US\$8 million (8%) mainly due to the increase in the subsidy support to poor households and increase in drainage investments; and

¹ Disbursement Ratio is defined as the volume (e.g. the dollar amount) of total disbursed amount as a percentage of the net committed volume.



• Component 4: The original allocated amount will be increased by US\$1.54 million (2%).

	I		
Components	Physical Progress	Environmental & Social	Procurement
•	, ,	Compliance	
Component 1:	(i) Several	DPHE is to share a report on the	The technical evaluation for
Sector Support and	progresses are made in	practice (purchase, donation, etc.)	the Expressions of Interest
Capacity	municipal capacity	for private and public lands being	(EoI) received for the
Strengthening of Department of	building initiatives, e.g. delivery of training	used for building water supply and sanitation facilities by January 30,	national-level communication consultancy
Public Health	programs on WSS	2023.	has been completed and the
Engineering and	municipal accounting	2023.	report was sent to the
Pourashavas	package, introduction	The PMU has conducted three	World Bank. It is expected
(USD10.69 million)	on O&M cost recovery	batches of face-to-face trainings on	that mobilization of the
,	tariff models,	E&S safeguards management and	consultant will be
	establishment of ring-	water quality techniques in	completed by March 31,
	fenced bank accounts,	November and December 2022 in 3	2023.
	implementation of	regions, covering 24 municipalities.	
	Gender Action Plan		The PMU will invite EoIs for
	(GAP), drafting of model		a firm consultancy contract
	WSS by-laws, among the		to strengthen MIS, GIS, and
	notable ones. Some		water quality monitoring
	municipalities had also made budgetary		and surveillance capacity at DPHE by Mach 31, 2023.
	allocations for		Drift by Macil 31, 2023.
	implementation of the		
	GAP that included		
	activities and facilities		
	such as gender		
	segregated toilets and		
	prayer room, vocational		
	trainings for women,		
	financial assistance to		
	poor women, etc. (ii) The Water Supply		
	Superintendent		
	position, that was filled		
	initially by LGD		
	appointment in nearly		
	all municipalities, now		
	suffered from vacancy		
	in 16 municipalities. It is		
	critical to fill these		
	positions to maintain		
	the momentum of project activities in the		
	municipalities.		
	(iii) Strengthening		
	DPHE's sector support		
	roles in two activities		
	will be undertaken in		
	the next six months: (a)		
	creation and operation		

Reporting Period From 2022/06 To 2022/12

	of a Municipal Support Unit (MSU) through an Office Order by the office of the Chief Engineer, DPHE; (b) strengthening of DPHE's Management Information System (MIS), Geographic Information System (GIS) units, and water monitoring and surveillance systems through a consultancy contract.		
Component 2: Investment for Water Supply Infrastructure (USD54.68 million)	(i) The cumulative physical progress of construction for all 30 bulk-water production packages is 74.8 percent, while financial progress is lower at 59.8 percent. The bulk-water production facilities have been completed in 10 municipalities; and implementation for bulk water supply in the remaining 20 municipalities is reported to be in full swing. The PMU confirmed that another 10 bulk-water production packages (in 10 municipalities, or in a cumulative total of 20 municipalities) will be completed by June 30, 2023. (ii) The cumulative physical progress for the installation of distribution pipeline is 25.95 and the financial progress is 23.44 percent. (iii) Six municipalities have further completed 75 percent enrollment of customers – this is a pre-condition for the actual commissioning of the water supply systems. Water supply systems. Water supply	The Municipality's WSS unit to collect data on water quality standard parameters and share with Lenders through PMU.	All 30 bulk-water production packages have been procured with the contracts signed, including 10 completed and 20 under implementation. 22 water supply distribution civil works packages in 22 municipalities have been awarded with the contracts signed, which are under implementation, and the bid submissions for the remaining 8 packages are being evaluated.



distribution trials have also commenced in 3 municipalities. PMU will complete 75 percent enrollment customers in a total of 14 municipalities over the next six months. The target date for the actual commissioning for the first batch of 9 water supply systems is lune 30, 2023. (iv) To attract operators with incentives and capacities to provide O&M services for the water supply systems, project will organize dissemination workshops at the regional level for potential local operators to apprise them of the nature of work and business prospects of operating the water supply systems by March 31, 2023.

Component 3: Improving Sanitation and Drainage (USD30.67 million)

The (i) Sanitation Support Consultancy (SSC) has completed the baseline sanitation assessment for all 30 municipalities and completed the Citywide Sanitation Improvement Plans (SIP) for municipalities. The PMU is expected to finalize 9 SIPs by March 31, 2023. Further, the PMU will finalize the business model for 0&M management based on implementation in 5 municipalities by March 31, 2023. (ii) The SSC has completed the physical verification

The PMU has submitted an overall Environmental and Social Impact Assessment (ESIA) on the drainage, distribution networks. water However, the PMU is also expected to prepare and share site-specific ESIA and to incorporate the Environmental and Social Management Plan (ESMP) with the Bill of Quantities (BoQ) in the contractors' bidding documents. The contractors were advised to prepare the construction specific ESMP (C-ESMP) and submit to the PMU.

The FSTP sites for 10 municipalities have been identified at varying distances from the city centers. Data on landownership, distances from the existing settlements, present uses, and how the lands would be made available

Sanitation The Support Consultant (SSC) has completed the preparation of technical design and cost estimates and invited tenders for 5 integrated Fecal Sludge Treatment Plants (FSTPs, with solid waste treatment) and Public Toilets, which will be completed by Jan. 31, 2023. The Invitation for Tenders additional the 5 integrated FSTPs including Public Toilets will be issued February 28, 2023.

All drainage works have been awarded in all municipalities with the contracts signed, which are under implementation.



Reporting Period From 2022/06 To 2022/12



provision of improved toilets for 178 lowincome households in 14 municipalities. It was agreed that the SSC will complete the physical verification of a total of 500 households in 14 municipalities by April 30, 2023. Further, for households that do not have land available for a toilet/containment unit or those that do not possess secure tenure of the site that they reside on, the SSC was advised to hold discussions with the municipalities allocating land to build offsite shared community toilets with necessary 0&M management. (iii) Land sites for

Public Toilets have been identified 10 municipalities, with Invitation for Tenders (IFT) issued for 5 municipalities. For another 20 municipalities, the Project will use innovative approaches to mobilize land sites for Public Toilets. The PMU will finalize the strategy to engage women's Self-Help Groups (WSHGs) for the O&M of public toilets, including proving training and building their capacity, so that they competitively bid for the management of public toilets. (iv) The SSC has completed the preparation of technical design and cost estimates and invited tenders for 5 integrated Fecal Sludge Treatment for FSTP construction must also be compiled.

DPHE is to share a report on the practice (purchase, donation, etc.) for private and public lands being used for building water supply and sanitation facilities by January 30, 2023.



Component

Project Implementation and Management Support (USD3.96

million)

4:

no

Plants (FSTPs, with solid waste treatment) and Public Toilets. The IFT for five additional integrated FSTPs including Public Toilets will be issued by February 28, 2023. (v) Drainage works have been awarded in all municipalities and are progressing at a slower pace than anticipated. The cumulative physical progress is 28.27 percent, and the financial progress is 22.3 percent. All drainage works are estimated to be completed by November 2023.		
(i) Due to disruptions and delays in project implementation caused by the COVID-19 pandemic, the number of institutional performance assessment rounds is curtailed to three. Assessments for Year 2 (Round 2) will be conducted in February 2023 for assessment of performance for the period July-December 2022; and Round 3 will be conducted in August 2023 for the performance period January-June 2023. The contract for the third-party national agency conducting this assessment will be modified accordingly by January 31, 2023. It was further agreed that the final assessment will be conducted in August 2024 for the period July 2023-June 2024 (with	E&S compliance confirmed: PMU has already prepared Environmental Management Plan; Resettlement and Social Management Framework and Small Ethnic Community Planning Framework. The PMU has conducted three batches of face-to-face trainings on E&S safeguards management and water quality techniques in November and December 2022 in 3 regions, covering 24 municipalities The third-party Environmental Monitoring of the project is mentioned in the Environmental and Social Management Framework (ESMF). To be inline with that, the PMU agreed to incorporate the specific ES scope in the third-party project evaluation ToR.	The contract for the third-party national agency conducting this assessment will be modified accordingly by January 31, 2023. The PMU will invite EoIs for feasibility study on expanding a similar project in 30 additional municipalities by February 28, 2023.

grant



Reporting Period From 2022/06 To 2022/12

	disbursements) as a		
	part of the Impact		
	Evaluation firm contract		
	that will assess the		
	impact of all the		
	components under the		
	project. To ensure that		
	the municipalities		
	appreciate the criticality		
	of these performance		
	assessments and the		
	grants disbursed, a		
	public awards ceremony		
	was agreed to be		
	conducted by DPHE by		
	January 31, 2023.		
	(ii) The PMU needs to		
	immediately		
	operationalize a project		
	Monitoring &		
	Evaluation (M&E)		
	System and have the		
	municipalities to report		
	into. An Excel-based		
	system will be		
	shared-drive as an interim measure and		
	immediately populated.		
	This will be used to		
	generate monthly		
	reports, a sample of		
	which will be shared		
	with WB and AIIB no		
	later than January 31,		
	2023. The DPHE's MIS		
	strengthening		
	consultancy is expected		
	to design a national MIS		
	into which the current		
	M&E system will be		
	migrated.		
_			
Component 5:	N/A	N/A	N/A
Contingent			
Emergency			
Response (USD0			
million, n/a)			

Financial Management:

The quarterly Interim Unaudited Financial Reports (IUFR) were submitted in a timely manner and deemed to be acceptable to the Bank. The external audit report for FY2020-21 has also been timely submitted with a clear audit opinion issued on the financial statements of the project. Four out of the five audit observations remain pending resolution. The PMU agreed to take appropriate actions on the pending audit observations by January 31, 2023. The external audit report for FY21-22 was submitted in a timely manner and deemed to be acceptable by the Bank. The



Project Implementation Monitoring Report (#6)

Reporting Period From 2022/06 To 2022/12

auditor is issued an unqualified (clean) opinion on the financial statements. Financial progress is a bit lagging behind the physical progress, mainly due to the payment of the signed contracts overdue. The PMU will submit a detailed calculation to explain the gaps and the possible timeline by January 31, 2023.

6. Status of the Grievance Redress Mechanism (GRM)

The PMU has established two Grievance Redress Committees (GRC) in each of the 30 participating municipalities as outlined in the Resettlement and Social Management Framework (RSMF). Specifically, the GRCs will focus on project-affected persons and other stakeholders, and grievances of laborers who have been or will be engaged by the construction contractors. The PMU has shared the first bi-monthly GRM Report (July-August) with the latest Joint Mission of the World Bank and AllB (7th-18th December 2022), however, it covers only one municipality.

7. Results Monitoring (please refer to the full RMF, which can be found on the last page of this PIMR)

Some indicators are delayed in achieving its annual target due to the COVID19 pandemic disruptions. An intermediate indicator is progressing to reflect procurement and physical progress. Target values are set-up for achievement at project closure.

Remarks:			



Project			Cumula	tive Target Va	alues																			
Objective Indicators	Indicator level	Unit of Measure	Baseline		2018		2019		2020		2021		2022		2023		2024		End Target			Frequency	Responsibility	Comments
			Year	Value	Target	Actual	Target	Actual	Target	Actual	Target	Actual	Target	Actual	Target	Actual	Target	Actual	Year	Target	Actual			
People provided with access to improved water sources (gender disaggregated reporting)	Project	Number	2018	0	0															600,000		Annual		
People provided with improved sanitation services (gender disaggregated reporting)	Project	Number	2018	600,000	600,000															750,000		Annual		

Project			Cumulat	tive Target	Values																			
Project Intermediate Indicators	Indicator level	Unit of Measure	Baseline		2018		2019		2020		2021		2022		2023		2024		End Target			Frequency	Responsibility	Comments
			Year	Value	Target	Actual	Year	Target	Actual															
Number of pourashavas scoring 50% and above in Performance Assessment Scorecard	Project	Number	2018	0	0															30		Annual		
Number of pourashavas with operational water supply systems	Project	Number	2018	0	0															30		Annual		
Participating Pourashavas with at least 80% cost recovery on operations and maintenance	Project	Number	2018	0	0															24		Quarterly, year-3 onward		
Number of Pourashavas supplying at least 11 hours of water to customers	Project	Number	2018	0	0															20		Quarterly, year-3 onward		



_		ı	1					1	1	1	1		1	1	-	-		
Number of Pourashavas supply water of quality in compliance with Bangladesh standards	Project	Number	2018	0	0										30		Quarterly	
Number of Pourashavas with at least 60% improved toilets	Project	Number	2018	0	0										25		Annual	
Number of Pourashavas with operational service contracts for emptying septic tanks?	Project	Number	2018	0	0										15		Annual	
Number of Pourashavas that implement drainage improvements to manage storm water and waste water	Project	Number	2018	0	0										30		Annual	
Percentage of beneficiaries expressing satisfaction over service provision (gender disaggregated)	Project	%	2018	0	0										55		Annual	