

### **SBF Project Implementation Monitoring Report**

Egypt: Sustainable Rural Sanitation Services Program

#### 1. Project Information

Project ID:	000052	Investment Number:	L0052A					
Member:	Egypt	Region:	Africa					
Sector:	Water	Sub-sector:	Sanitation					
Financing Type:	<ul><li>☑ Loan</li><li>☐ Guarantee</li></ul>	Co-financier(s):	IBRD					
Borrower:	Arab Republic of Egypt							
Implementing Agency:	Ministry of Housing, Utilities and Urban Communities (MHUUC)							
Project Team Leader:	Shakeel Khan							
Site Visits:	July 27-30, 2019							

### 2. Project Summary and Objectives

To strengthen institutions and policies for increasing access and improving rural sanitation services in selected governorates in the Arab Republic of Egypt

#### 3. Key Dates

Approved:	Sep. 28, 2018	Signed:	Dec. 09, 2018
Effective:	June 18, 2019	Restructured (if any):	n/a
Orig. Closing:	Dec. 31, 2023	Rev. Closing (if any):	n/a

### 4. Disbursement Summary (USD million)

a) Committed:	300	b) Cancelled (if any):	n/a
		d) Most recent	
c) Disbursed:	0.75	disbursement:	0.75 /18 June 2019
		(amount /date)	
a) Undiahuwa di	200.25	f) Disbursement	0.35
e) Undisbursed:	299.25	Ratio (%) <sup>1</sup> :	0.25

# 5. Project Implementation Update

The loan got effective on June 18, 2019. As start-up activities, the Project Management Unit (PMU) is finalizing Program Operations Manual, Annual Capital Investment Plan (for each participating Water Supply Company, WSC) and Procurement Manual. At the same time, procurement of physical works has commenced.

Components	Physical Progress	Environmental &	Procurement	Financial	
Components	Filysical Flogress	Social Compliance	Procurement	Management	

<sup>&</sup>lt;sup>1</sup> Disbursement Ratio is defined as the volume (i.e. the dollar amount) of total disbursed amount as a percentage of the net committed volume, i.e., f = c / (a - b)



## **Project Implementation Monitoring Report (#1)**

Prepared on Oct. 22, 2019

Component 1: Improved Sanitation		Procurement	
Improved Sanitation			
		activities have	
Access: Provide about		started in	
178,000 new household		Dakahliya and	
connections to working		Sharkia WSCs after	
sanitation systems in rural		the approval of	
areas of identified		the Procurement	
Egyptian governorates		Procedures	
(USD300 million)		Manual and	
		Standard Bidding	
		Documents. Seven	
		contracts have	
		been awarded for	
		19,844 household	
	- No issue  No issue  No issue  No issue  Connections with a total contract value of \$63.65 million. Six contracts for 11,516 household connections are in tendering phase with total estimated cost of	connections with a	
		total contract	
		value of \$63.65	No issue
		INO ISSUE	
		contracts for	
		11,516 household	
		connections are in	
		tendering phase	
		with total	
		estimated cost of	
		\$50 million.	
		Whereas, six	
		contracts for	
		11,154 household	
		connections with a	
		total estimated	
		cost of \$54 M are	
		expected to be	
		tendered out in	
		Q4.	

### 6. Status of the Grievance Redress Mechanism (GRM)

The GRM is based on the Complaint Units (call centers) within WSC which receive regular O&M complaints as well as project level grievances. In the meantime, project level complaints are also received and addressed using other modalities and channels located on more localized level (the Social Officer of the PIUs, the Contractors, and the Local Community Committees). This allows quick reporting and resolution for the project level complaints. If O&M complaints are not resolved, the grievances are referred to the Holding Company for resolution.

# 7. Results Monitoring

Project Objective	Baseline	20	20	20	21	20	2022		2022 2023		23	2024 (End Target)	
Indicators	(2019)	Target	Actual	Target	Actual	Target	Actual	Target	Actual	Target	Actual		



# **Project Implementation Monitoring Report (#1)**

Prepared on Oct. 22, 2019

People provided with access to "improved sanitation facilities" under the SRSSP-2 (Number)		0		45,00 0		190,0 00		600,0 00		892,0 00	
Intermediate Result	Baseline (2019)	Baseline 2020		2021		2022		2023		2024 (End Target)	
Indicators		Target	Actual	Target	Actual	Target	Actual	Target	Actual	Target	Actual
New functioning											
household connections to						38,00		120,0		178,3	
		0	I	9000			l				
working sanitation						0		00		17	

### Remarks: